

IRPC Public Company Limited (MRI) Division

PRESSURE RELIEF VALVE TESTING FIELD INSPECTION CERTIFICATE

Plant:	C41U(U7	Γ 4)
--------	---------	--------------

Report No.: MAS-SV-CM-120018

W/O No.: 10208649

Test Place : N/A Requester : MAM1

Summary Result:

Acceptance Criteria for Differential Pressure

(per ASME Section-I PG 72.2)

Total Quantity	1	SET
Acceptable	1	SET
Un-Acceptable	0	SET

Pressure F	Range	Accept Allowance			
Psi	Bar	Psi	Bar		
0-70	0-4.82	+/-2	+/-0.13		
71-300	4.83-20.68	+/-3%	+/-3%		
301-1000	20.69-68.96	+/-10%	+/-0.68%		
>1001	>68.97	+/-1%	+/-1%		

Issued By :	Reviewed By :	Approved By :
()	(
Date://	Date://	Date:/

IRPC Public Company Limited (MAS) Division

PRESSURE RELIEF VALVE TESTING FIELD INSPECTION CERTIFICATE

Plant :C41U(UT4)	No.: MAS-SV-CM-120018				
Page : 1/1	Date: 18/09/2013				

								Initial Test		est Final Test			
Item	Tag No.	Serial No.	For Line/Equipment No.	Set Pressure	Cold Diff Pressure	Test Date	Test Meduim	Pop Pressure	Leak	Pop Pressure	Leak	Result	Remark
1	PSV7808	'539	'(P7801)/4FO7815BA1(ST1)	20 Bar(g)		13/03/2012	N2	N/A N/A	N/A N/A	20.00 Bar(g)	0 Bubble/Min	pass	