

### IRPC Public Company Limited (MRI) Division

## PRESSURE RELIEF VALVE TESTING FIELD INSPECTION CERTIFICATE

Plant:	.LDPE
--------	-------

Report No.: MIQA-IR-4914178 W/O No.: 2210-066277

Test Place : Bld#.18 w/s

K.MM(TPIPL).K.OH(IRPC). Requester:

Summary Result:

Total Quantity	1	SET
Acceptable	1	SET
Un-Acceptable	0	SET

#### Acceptance Criteria for Differiantial Pressure

(per ASME Section Section-VIII)

Pressure R	Range	Pressure Range				
Psi	Bar	Psi	Bar			
0-70	0-4.82	+/-2	+/-0.13			
71-300	4.83-20.68	+/-3%				

#### Acceptance Criteria for Differential Pressure

(per ASME Section-I PG 72.2)

Pressure R	ange	Accept Allowance						
Psi	Bar	Psi	Bar					
0-70	0-4.82	+/-2	+/-0.13					
71-300	4.83-20.68	+/-3%						
301-1000	20.69-68.96	+/-10	+/-0.68					
>1001	>68.97	+/-1%						

Issued By :	Reviewed By :	_ Approved By :
() Date: / /	( Date: / /	_)

10329000F-024

IRPC Public Company Limited (MRI) Division

# PRESSURE RELIEF VALVE TESTING FIELD INSPECTION CERTIFICATE

Plant :.LDPE	No.: MIQA-IR-4914178
Page : 1/1	Date : 27/01/2014

							Initial Test Final Test		Initial Test Fin		Геst		
Iter	Tag No.	Serial No.	For Line/Equipment No.	Set Pressure	Cold Diff Pressure	Test Date	Test Meduim	Pop Pressure	Leak	Pop Pressure	Leak	Result	Remark
1	SV4610D	'29801-660	'100-WR-0406010- BB03CW/04E061	7.5 Bar(g)		27/12/2006	Air	7.5 Bar(g)	60 Bubble/Min	7.5 Bar(g)	0 Bubble/Min	pass	กลึงแหวงรองใหม่