



IRPC Public Company Limited (MRI) Division

PRESSURE RELIEF VALVE TESTING FIELD INSPECTION CERTIFICATE

Plant : C32S(SRU)

Report No. :

W/O No. :

Test Place :

Requester :

Summary Result :

Total Quantity	6		SET
Acceptable	6		SET
Un-Acceptable	0		SET

Acceptance Criteria for Differential Pressure

(per ASME Section Section-VIII)

Pressure Range		Pressure Range	
Psi	Bar	Psi	Bar
0-70	0-4.82	+/-2	+/-0.13
71-300	4.83-20.68	+/-3%	

Acceptance Criteria for Differential Pressure

(per ASME Section-I PG 72.2)

Pressure Range		Accept Allowance	
Psi	Bar	Psi	Bar
0-70	0-4.82	+/-2	+/-0.13
71-300	4.83-20.68	+/-3%	
301-1000	20.69-68.96	+/-10	+/-0.68
>1001	>68.97	+/-1%	

Issued By : _____

(_____)

Date: ____/____/____

Reviewed By : _____

(_____)

Date: ____/____/____

Approved By : _____

(_____)

Date: ____/____/____

10329000F-024

IRPC Public Company Limited (MRI) Division	PRESSURE RELIEF VALVE TESTING FIELD INSPECTION CERTIFICATE	Plant :C32S(SRU)	No.:
		Page : 1/1	Date : 06/05/2014

Item	Tag No.	Serial No.	For Line/Equipment No.	Set Pressure	Cold Diff Pressure	Test Date	Test Meduim	Initial Test		Final Test		Result	Remark
								Pop Pressure	Leak	Pop Pressure	Leak		
1	PSV182804	'15287-014	'18E023	1.37 Bar(g)		06/05/2014	N/A					pass	
2	PSV182804	'15287-014	'18E023	1.37 Bar(g)		02/05/2010	N/A					pass	
3	PSV182604	'15287-010	'18E021	52.92 Bar(g)		06/05/2014	N/A					pass	
4	PSV181704	'15287-006(PSV1704)	'18E012	6.9 Bar(g)		06/05/2014	N/A					pass	
5	PSV181704	'15287-006(PSV1704)	'18E012	6.9 Bar(g)		05/05/2008	N/A					pass	
6	PSV181804	'15287-008	'18E013	1.37 Bar(g)		01/05/2009	N/A					pass	